

**BRUHAT BANGALORE MAHANAGARA PALIKE
 INSPECTION REPORT**

Sl.No	Item	Description
1	Name of Work	Construction of Muslim Samudaya Bhavana in Jakkur Layout in Ward.No.07 Byatarayanapura, Kodigehalli Sub Division
2	Estimate Cost	30.00 Lakhs
3	Administrative Approval No and Date	BBMP/JC/Y.Z/AA/877/2013-14, dt.18.02.2014
4	Technical sanction No. and Date	BBMP/EE/BTP/TS/282/2013-14, dt.22.02.2014
5	Job Code No. and P Code No.	007-14-000079, P2178
6	Tender Direct Entrested to KRIDL	-
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	EE/BTP/BBMP/E-PMT/06/2014-15, Dt.01.09.2014
8	Tender Approved Details	-
9	Work Order No and Date	EE/BTP/BBMP/E-PMT/244/2014-15, Dt.29.01.2015
10	Stipulation time of Completion	60 Days
11	Actual Date of Commencement	Data Not available
12	Actual Date of Completion	22.04.2015
13	Delay if Any	-
14	Reason if Any	-
15	Payment made till date	-
16	BR NO. and Date	39/2014-15, Dt.30.4.2015
17	Status of work	Completed
18	Photograph verified	Yes
19	Date of Inspection	
20	MB No. and Page No.	1886, Page No.188543-52
21	Test Result	--
22	Section Officer	Basavaraju
23	Sub Division Officer	Rajnikanth Malli
24	Observation	--
a	Work Quality	Satisfactory
b	Comments	The work is carried out by the Contractor satisfactorily.

[Signature]
 Assistant Executive Engineer,
 Kodigehalli Sub Division,
 Mahanagara Palike, B.R.M.C.

[Signature]
 Dr. Krishnamurthy
 Professor - PG Studies
 RASTA Centre for Road Technology
 VOLVO Construction Equipment Campus
 Phase I, Peenya Industrial Area
 Bangalore - 560 058, India